

**Mitigation Monitoring and Reporting Program  
KIDDER CREEK ORCHARD CAMP  
ZONE CHANGE (Z-14-01) AND  
USE PERMIT (UP-11-15)**

**State Clearinghouse Number  
201609216**

**August 2022**

**Lead Agency:**



**County of Siskiyou  
806 S. Main Street  
Yreka, CA 96097**

**Prepared by:**



**55 Hanover Lane  
Chico, CA 95973**





## SECTION 1.0 INTRODUCTION

In accordance with CEQA, an EIR that identifies adverse impacts related to the construction and operation activity for the Kidder Creek Orchard Camp Zone Change (Z-14-01) and Use Permit (Up-11-15) Project was prepared. The EIR identifies mitigation measures that would reduce or eliminate these impacts.

Section 21081.6 of the Public Resources Code and Sections 15091(d) and 15097 of the State CEQA Guidelines require public agencies to adopt a reporting and monitoring program for changes to the project which it has adopted or made a condition of project approval in order to mitigate or avoid significant effects on the environment. A MMRP is required for the Proposed Project, because the EIR identified potentially significant adverse impacts related to construction activity, and mitigation measures have been identified to mitigate these impacts. Adoption of the MMRP will occur along with approval of the Proposed Project.

### 1.1 PURPOSE OF THE MITIGATION MONITORING AND REPORTING PROGRAM

This MMRP has been prepared to ensure that all required mitigation measures are implemented and completed according to schedule and maintained in a satisfactory manner during the construction and operation of the Proposed Project, as required. The MMRP may be modified by the County of Siskiyou during project implementation, as necessary, in response to changing conditions or other Project refinements. Table 1-1 has been prepared to assist the responsible parties in implementing the MMRP. This table identifies the category of significant environmental impact(s), individual mitigation measures, monitoring and mitigation timing, responsible person/agency for implementing the measure, monitoring and reporting procedure, and notation space to confirm implementation of the mitigation measures. The numbering of the mitigation measures follows the numbering sequence in the EIR.

### 1.2 ROLES AND RESPONSIBILITIES

The County of Siskiyou, as Lead Agency, is responsible for oversight of compliance of the mitigation measures in the MMRP.

### 1.3 MITIGATION MONITORING AND REPORTING PLAN

The column categories identified in the MMRP table (Table 1-1) are described below.

- **Mitigation Measure** – This column lists the mitigation measures by number.
- **Monitoring Activity/Timing/Frequency/Schedule** – This column lists the activity to be monitored for each mitigation measure, the timing of each activity, and the frequency/schedule of monitoring for each activity.
- **Implementation Responsibility/Verification** – This column identifies the entity responsible for complying with the requirements of the mitigation measure, and provides space for verification initials and date.

- **Responsibility for Oversight of Compliance/Verification** – This column provides the agency responsible for oversight of the mitigation implementation, and is to be dated and initialed by the agency representative based on the documentation provided by the construction contractor or through personal verification by agency staff.
- **Outside Agency Coordination** – this column lists any agencies with which the City may coordinate for implementation of the mitigation measure.
- **Comments** – this column provides space for written comments, if necessary.

**Table 1-1. Kidder Creek Orchard Camp Zone Change (Z-14-01) and Use Permit (Up-11-15) Project - Mitigation Monitoring and Reporting Program**

Mitigation Measure	Monitoring Activity/Timing/ Frequency/ Schedule	Implementation Responsibility/ Verification	Responsibility for Oversight of Compliance/ Verification	Outside Agency Coordination	Comments
<b>Air Quality</b>					
<p><b>MM 3.1:</b> Prior to construction activities, the project applicant shall submit a Dust Control Plan to the Siskiyou County Air Pollution Control District (SCAPCD). This plan shall ensure that adequate dust controls are implemented during all phases of project construction, including the following:</p> <ol style="list-style-type: none"> <li>1) Water exposed earth surfaces as necessary to eliminate visible dust emissions;</li> <li>2) When grading within 100 feet of any residence, park or other sensitive receptor boundary, utilize pre-soaking with sprinkler or water trucks in addition to normal watering for dust control;</li> <li>3) Suspend grading operations when wind is sufficient to generate visible dust clouds;</li> <li>4) Pave, use gravel cover, or spray a dust agent on all haul roads;</li> <li>5) Impose an onsite speed limit on unpaved roads to 15 mph or lower (this speed must be posted);</li> <li>6) All grading operations shall be suspended when sustained wind speeds exceed 25 mph;</li> <li>7) All exposed surfaces and overburden piles shall be revegetated or covered as quickly as possible;</li> <li>8) If fill dirt is brought to, or stockpiled on, the construction site, tarps or soil stabilizers shall be placed on the dirt piles to minimize dust problems;</li> <li>9) Clean earthmoving construction equipment as needed to ensure that haul trucks leaving the site do not track dirt onto area roadways;</li> <li>10) Cover all trucks hauling soil, sand, and other loose materials and ensure that all trucks hauling such materials maintain at least two feet of freeboard;</li> <li>11) Institute measures to reduce wind erosion when site preparation is completed;</li> <li>12) Install sandbags or other erosion control measure to prevent silt runoff onto public roadways;</li> <li>13) Designate a person or persons to monitor the dust control programs as approved by the SCAPCD, and to order increased watering, as necessary, to prevent the transport of dust off site. This designee's duties will include holiday and weekend periods when work may not be in progress. A phone number of the</li> </ol>	<p><b>Activity:</b> Dust Control Plan</p> <p><b>Timing:</b> Prior to the initiation of construction activities.</p> <p><b>Frequency:</b> Ongoing during construction.</p>	<p><b>Kidder Creek Orchard Camp</b></p> <hr/> <p>Initials</p> <hr/> <p>Date</p>	<p><b>Siskiyou County Community Development Department – Planning Division</b></p> <hr/> <p>Initials</p> <hr/> <p>Date</p>	<p>Siskiyou County Air Pollution Control District</p>	

Mitigation Measure	Monitoring Activity/Timing/Frequency/ Schedule	Implementation Responsibility/ Verification	Responsibility for Oversight of Compliance/ Verification	Outside Agency Coordination	Comments
<p>applicant's designated contact person shall be included in the Dust Control Plan and updated as necessary.</p> <p>14) The approved Dust Control Plan shall be included on all development plans, including, but not limited to building permit plans and grading plans.</p>					
<b>Biological Resources</b>					
<p><b>MM 4.1</b> Regarding the two identified populations of <i>Chaenactis suffrutescens</i> (Shasta chaenactis), as identified and described in the Botanical Resource Survey (Tyler 2014), the following mitigation measures shall be implemented:</p> <p>a. A qualified botanist shall survey the area identified as containing the two plant populations. The extent of the plant populations shall be mapped at a legible scale, and include setbacks to identifiable natural and/or human-made structures or features. The map shall be provided for review to Planning Division staff. No land disturbances shall occur until said map is reviewed and approved by Planning Division staff. Prior to any land disturbances within 100 feet of the identified plant populations, construction fencing shall be erected to protect the plant populations. The fencing shall be located and secured in a manner that does not adversely impact the plant populations. A qualified biologist shall provide best management practices (BMPs) regarding the placement of construction fencing to ensure that the plant populations are not adversely impacted.</p> <p>b. Interpretative signage shall be placed in proximity to the plant populations to educate camp staff and visitors regarding the plants status as a special status species. A description of the plants habitats and illustrations or photographic images of the plant shall be included on the signage. A minimum of one sign shall be placed at each of the identified plant populations. The proposed signage shall be submitted to Planning Division staff for review and approval.</p>	<p><b>Activity:</b> Species habitat conservation, preservation, and management</p> <p><b>Timing:</b> Prior to the initiation of construction activities</p> <p><b>Frequency:</b> Once prior to construction.</p>	<p><b>Kidder Creek Orchard Camp</b></p> <hr/> <p>Initials</p> <hr/> <p>Date</p>	<p><b>Siskiyou County Community Development Department – Planning Division</b></p> <hr/> <p>Initials</p> <hr/> <p>Date</p>	<p>Possible coordination with Califronai Department of Fish and Wildlife (CDFW)</p>	
<p><b>MM 4.2</b> Regarding Pacific Fishers (<i>Martes pennant</i>), the following mitigation measure shall be implemented.</p> <p>a. Land disturbance and construction activities that involve the removal of vegetation shall take place outside of the Pacific fisher denning period of March through August, when the female Pacific fisher and kits are vulnerable to incidental take while residing in tree dens or ground dens in the area; or</p> <p>b. If construction or land disturbance activities that involves the removal of vegetation takes place during the denning season (March through August), preconstruction surveys shall be completed by a</p>	<p><b>Activity:</b> Species habitat conservation, preservation, and management</p> <p><b>Timing:</b> Prior to construction or land disturbance activities that involve the removal of vegetation.</p>	<p><b>Kidder Creek Orchard Camp</b></p> <hr/> <p>Initials</p> <hr/> <p>Date</p>	<p><b>County of Siskiyou Development Services Department</b></p> <hr/> <p>Initials</p>	<p>Coordination with CDFW</p>	



Mitigation Measure	Monitoring Activity/Timing/ Frequency/ Schedule	Implementation Responsibility/ Verification	Responsibility for Oversight of Compliance/ Verification	Outside Agency Coordination	Comments
<p>qualified wildlife biologist to ensure that construction activities do not adversely impact denning fishers. The survey shall take place no more than one week prior to vegetation removal associated with construction or land disturbance activities. If an active den is discovered during the survey, no vegetation shall be removed within 50 feet of the den until the fishers have vacated the den. The results of the pre-construction survey shall be sent to the CA Department of Fish and Wildlife, Attn: CEQA, 601 Locust Street, Redding, CA 96001.</p>	<p><b>Frequency:</b> As required.</p>		<p>_____</p> <p>Date</p>		
<p><b>MM 4.3</b> To reduce potential impacts to Pacific Fishers (<i>Martes pennant</i>) from poisoning due to the eating of dead or dying rodents exposed to rodenticides, the following mitigation measure shall be implemented:</p> <ul style="list-style-type: none"> <li>No rodenticides shall be used to control the proliferation of rodents.</li> </ul>	<p><b>Activity:</b> Species habitat conservation, preservation, and management</p> <p><b>Timing:</b> Prior to the initiation of construction activities</p> <p><b>Frequency:</b> Once prior to construction.</p>	<p><b>Kidder Creek Orchard Camp</b></p> <p>_____</p> <p>Initials</p> <p>_____</p> <p>Date</p>	<p><b>Siskiyou County Community Development Department – Planning Division</b></p> <p>_____</p> <p>Initials</p> <p>_____</p> <p>Date</p>		
<p><b>MM 4.4</b> In order to avoid impacts to nesting migratory birds and/or raptors, including osprey (<i>Pandion haliaetus</i>), protected under California Fish and Game Code Section 3503, one of the following shall be implemented:</p> <p>a. Vegetation removal associated with construction of driveways, structures, and residences shall be limited to September 1 through January 31 when birds are not nesting; or</p> <p>b. If vegetation removal will occur during the avian breeding season of February 1 through August 31, a survey for nesting migratory birds shall be completed by a qualified biologist no more than one week prior to vegetation removal associated with construction of driveways and residences. If an active nest is located during the survey, no vegetation shall be removed until the young have fledged, as determined through additional monitoring by a qualified biologist. The results of the nesting bird survey(s) shall be sent to the Department at: California Department of Fish and Wildlife, Attn: CEQA, 601 Locust Street, Redding, CA 96001.</p>	<p><b>Activity:</b> Species habitat conservation, preservation, and management</p> <p><b>Timing:</b> No more than one week prior to vegetation removal during the avian breeding season of February 1 through August 31. activities that involve the removal of vegetation.</p> <p><b>Frequency:</b> As required.</p>	<p><b>Kidder Creek Orchard Camp</b></p> <p>_____</p> <p>Initials</p> <p>_____</p> <p>Date</p>	<p><b>Siskiyou County Community Development Department – Planning Division</b></p> <p>_____</p> <p>Initials</p> <p>_____</p> <p>Date</p>	<p>Coordination with CDFW</p>	
<p><b>MM 4.5</b> Where structures, buildings, or other land disturbing activities are proposed to be located less than 150 feet from a</p>	<p><b>Activity:</b> Wetland protection</p> <p><b>Timing:</b></p>	<p><b>Kidder Creek Orchard Camp</b></p>	<p><b>Siskiyou County Community Development Department – Planning Division</b></p>		

Mitigation Measure	Monitoring Activity/Timing/ Frequency/ Schedule	Implementation Responsibility/ Verification	Responsibility for Oversight of Compliance/ Verification	Outside Agency Coordination	Comments
<p>naturally occurring waterway or water body, the following shall be completed:</p> <p>a) A stormwater pollution prevention plan (SWPPP), completed by a Qualified Storm Water Pollution Prevention Plan Developer (QSD), shall be submitted to the Siskiyou County Community Development Department – Planning Division for review and approval. The SWPPP shall be developed to the same standards that would be required for Construction General Permit; and</p> <p>b) Stormwater associated with newly created impervious surfaces shall be retained, detained, or directed away from said waterways or water bodies.</p>	<p>Prior to land disturbance activities within 50 feet of a naturally occurring waterway or water body</p> <p><b>Frequency:</b> As required.</p>	<p>Initials</p> <hr/> <p>Date</p>	<p>Initials</p> <hr/> <p>Date</p>		
<p><b>MM 4.6</b> Jurisdictional Waters of the United States, as regulated by the US Army Corps of Engineers (USACE) under Section 404 of the Clean Water Act, shall be avoided; or</p> <p>If avoidance is not possible, an application for a Section 404 permit shall be approved by the USACE prior to any land disturbance activities that would result in the dredge, fill, or alteration of hydrology to any jurisdictional waters. Where avoidance is not possible measures shall be implemented to minimize unavoidable impacts, restoration procedures, and compensatory creation or enhancement to ensure no net loss of wetland extent or function.</p>	<p><b>Activity:</b> Waters of the United States protection</p> <p><b>Timing:</b> No more than one week prior to vegetation removal during the avian breeding season of February 1 through August 31. activities that involve the removal of vegetation.</p> <p><b>Frequency:</b> As required.</p>	<p><b>Kidder Creek Orchard Camp</b></p> <p>Initials</p> <hr/> <p>Date</p>	<p><b>Siskiyou County Community Development Department – Planning Division</b></p> <p>Initials</p> <hr/> <p>Date</p>	<p>Possible coordination with USACE</p>	
<p><b>MM 4.7</b> A no-disturbance buffer of 150-feet from the edge of a bank, edge of the floodplain, or outer edge of the riparian dripline shall be established to the specifications of the California Department of Fish and Wildlife (CDFW). The Project shall result in no net loss of riparian habitat.</p>	<p><b>Activity:</b> Species habitat conservation, preservation, and management</p> <p><b>Timing:</b> Prior to the initiation of construction activities</p> <p><b>Frequency:</b> As required.</p>	<p><b>Kidder Creek Orchard Camp</b></p> <p>Initials</p> <hr/> <p>Date</p>	<p><b>Siskiyou County Community Development Department – Planning Division</b></p> <p>Initials</p> <hr/> <p>Date</p>	<p>Coordination with CDFW</p>	
<b>Cultural Resources</b>					
<p><b>MM 5.1</b> If, during the course of project implementation, cultural resources (i.e., prehistoric sites, historic features, isolated artifacts, and features such as concentrations of shell or glass) are discovered, all work shall cease in the area of the find, the Siskiyou</p>	<p><b>Activity:</b> If cultural resources or human remains are found.</p>	<p><b>Kidder Creek Orchard Camp</b></p>	<p><b>Siskiyou County Community Development Department – Planning Division</b></p>		

Mitigation Measure	Monitoring Activity/Timing/ Frequency/ Schedule	Implementation Responsibility/ Verification	Responsibility for Oversight of Compliance/ Verification	Outside Agency Coordination	Comments
<p>County Community Development Department – Planning Division shall be immediately notified, and a professional archaeologist that meets the Secretary of the Interior’s Professional Qualifications Standards in prehistoric or historical archaeology shall be retained to determine the significance of the discovery. The County shall consider mitigation recommendations presented by a professional archaeologist and implement a measure or measures that the County deems feasible and appropriate. Such measures may include avoidance, preservation in place, excavation, documentation, curation, data recovery, or other appropriate measures.</p>	<p><b>Timing:</b> During ground disturbance activities associated with development of the site.</p> <p><b>Frequency:</b> As required.</p>	<p>_____</p> <p>Initials</p> <p>_____</p> <p>Date</p>	<p>_____</p> <p>Initials</p> <p>_____</p> <p>Date</p>		
<p><b>MM 5.2</b> If, during the course of project implementation, paleontological resources (e.g., fossils) are discovered, all work shall cease in the area of the find, the Siskiyou County Community Development Department – Planning Division shall be immediately notified, and a qualified paleontologist shall be retained to determine the significance of the discovery. The County shall consider the mitigation recommendations presented by a professional paleontologist and implement a measure or measures that the County deems feasible and appropriate. Such measures may include avoidance, preservation in place, excavation, documentation, curation, data recovery, or other appropriate measures.</p>	<p><b>Activity:</b> If, during the course of project implementation, paleontological or other geologically sensitive resources are discovered.</p> <p><b>Timing:</b> During ground disturbance activities associated with development of the site.</p> <p><b>Frequency:</b> As required</p>	<p><b>Kidder Creek Orchard Camp</b></p> <p>_____</p> <p>Initials</p> <p>_____</p> <p>Date</p>	<p><b>Siskiyou County Community Development Department – Planning Division</b></p> <p>_____</p> <p>Initials</p> <p>_____</p> <p>Date</p>		
<p><b>MM 5.3</b> If, during the course of project implementation, human remains are discovered, all work shall cease in the area of the find, the Siskiyou County Community Development Department – Planning Division shall be immediately notified, and the County Coroner must be notified, according to Section 5097.98 of the California Public Resources Code and Section 7050.5 of the California Health and Safety Code. If the remains are determined to be Native American, the coroner will notify the Native American Heritage Commission, and the procedures outlined in California Code of Regulations Section 15064.5(d) and (e) shall be followed.</p>	<p><b>Activity:</b> If human remains are found then ground disturbing activities must be suspended within a 100-foot radius of the find and appropriate steps as shown must be taken</p> <p><b>Timing:</b> Prior to construction.</p> <p><b>Frequency:</b> As required.</p>	<p><b>Kidder Creek Orchard Camp</b></p> <p>_____</p> <p>Initials</p> <p>_____</p> <p>Date</p>	<p><b>Siskiyou County Community Development Department – Planning Division</b></p> <p>_____</p> <p>Initials</p> <p>_____</p> <p>Date</p>	<p>Potential coordination with Siskiyou County Coroner</p>	

Mitigation Measure	Monitoring Activity/Timing/ Frequency/ Schedule	Implementation Responsibility/ Verification	Responsibility for Oversight of Compliance/ Verification	Outside Agency Coordination	Comments
<b>Geology and Soils</b>					
<p><b>MM 6.1</b> The applicant shall either revegetate soils disturbed by land clearing for construction of improvements or provide and maintain an adequate ground cover within these disturbed areas. Adequate ground cover may be accomplished through paving and/or laying down wood chips, shredded bark, or similar material(s). If construction activities are suspended for six (6) or more months, disturbed soils shall be revegetated or adequately covered until construction activities resume. Upon completion of construction activities, soils shall be revegetated or adequately covered within six (6) months. All revegetation shall be completed with plants native to the area.</p>	<p><b>Activity:</b> Revegetate soils disturbed by land clearing for construction of improvements or provide and maintain an adequate ground cover.</p> <p><b>Timing:</b> During ground disturbance activities associated with improvements.</p> <p><b>Frequency:</b> As required</p>	<p><b>Kidder Creek Orchard Camp</b></p> <hr/> <p>Initials</p> <hr/> <p>Date</p>	<p><b>Siskiyou County Community Development Department – Planning Division</b></p> <hr/> <p>Initials</p> <hr/> <p>Date</p>		
<b>Hazards</b>					
<p><b>MM 8.1</b> Prior to the initiation of construction of habitable structures for the Proposed Project, the emergency access road will be developed by the Project and approved as to form and function by the California Department of Forest and Fire Protection (CAL FIRE) and the Siskiyou County Public Works Department. Additionally, all CAL FIRE required improvements to existing Project roadways shall be implemented. These roadways and the new access roadway shall be maintained by the Project, verified for compliance of the CAL FIRE roadway safety requirements at the start of each Kidder Creek Orchard Camp recreation season by a CAL FIRE approved wildfire expert, and re-approved on an annual basis.</p>	<p><b>Activity:</b> Emergency access road development.</p> <p><b>Timing:</b> Prior to the initiation of construction habitable structures</p> <p><b>Frequency:</b> Annually</p>	<p><b>Kidder Creek Orchard Camp</b></p> <hr/> <p>Initials</p> <hr/> <p>Date</p>	<p><b>Siskiyou County Community Development Department – Planning Division</b></p> <hr/> <p>Initials</p> <hr/> <p>Date</p>	CALFIRE	
<p><b>MM 9.1</b> Prior to any land disturbance activities associated with the construction of the proposed seven-acre pond, the following shall be completed:</p> <p>1) If the dam necessary to impound the proposed pond is subject to Department of Water Resources, Division of Safety of Dams jurisdiction, proof of full compliance with the required permitting and plan approval shall be provided to the Siskiyou County Community Development Department – Planning Division; or</p> <p>2) If the dam necessary to impound the proposed pond is not subject to the Department of Water Resources, Division of Safety of Dams jurisdiction, the applicant shall submit plans to the County, stamped by a qualified engineer registered in the State of California, detailing the structural design of the dam. The County will review</p>	<p><b>Activity:</b> Construction of pond.</p> <p><b>Timing:</b> Prior to land disturbance activities associated with pond construction.</p> <p><b>Frequency:</b> As required</p>	<p><b>Kidder Creek Orchard Camp</b></p> <hr/> <p>Initials</p> <hr/> <p>Date</p>	<p><b>Siskiyou County Community Development Department – Planning Division</b></p> <hr/> <p>Initials</p> <hr/> <p>Date</p>	Consultation with the Department of Water Resources, Division of Safety of Dams and State Water Resources Control Board Division of Water Rights	

Mitigation Measure	Monitoring Activity/Timing/ Frequency/ Schedule	Implementation Responsibility/ Verification	Responsibility for Oversight of Compliance/ Verification	Outside Agency Coordination	Comments
<p>and approve said plans to ensure that the proposed dam is structurally adequate and is not a hazard. The applicant shall be responsible for paying all costs associated with the County's review of said plans. The County retains the right to hire a third-party engineering firm to review the required plans.</p> <p>3) Consultation with the State Water Resources Control Board Division of Water Rights to determine if any changes to the existing water rights or any permitting is required for the filling of the pond. If revised water rights and permits are required, proof of full compliance with the required permitting and plan approval shall be provided to the Siskiyou County Community Development Department – Planning Division. All consultation and resulting requirements with the SWRCB shall be provided to the California Department of Fish and Wildlife – Region 1.</p>					
<b>Hydrology and Water Quality</b>					
<p><b>MM 9.1</b> Prior to any land disturbance activities associated with the construction of the proposed 7-acre pond, the following shall be completed:</p> <p>a) If the dam necessary to impound the proposed pond is subject to Department of Water Resources, Division of Safety of Dams jurisdiction, proof of full compliance with the required permitting and plan approval shall be provided to the Siskiyou County Community Development Department – Planning Division; or</p> <p>b) If the dam necessary to impound the proposed pond is not subject to the Department of Water Resources, Division of Safety of Dams jurisdiction, the applicant shall submit plans to the County stamped by a qualified engineer registered in the State of California detailing the structural design of the dam. The County will review and approve said plans to ensure that the proposed dam is structurally adequate and is not a hazard. The applicant shall be responsible for paying all costs associated with the County's review of said plans. The County retains the right to hire a third party engineering firm to review the required plans.</p>	<p><b>Activity:</b> Revegetate soils disturbed by land clearing for construction of improvements or provide and maintain an adequate ground cover.</p> <p><b>Timing:</b> During ground disturbance activities associated with improvements.</p> <p><b>Frequency:</b> As required</p>	<p><b>Kidder Creek Orchard Camp</b></p> <p>_____</p> <p>Initials</p> <p>_____</p> <p>Date</p>	<p><b>Siskiyou County Community Development Department – Planning Division</b></p> <p>_____</p> <p>Initials</p> <p>_____</p> <p>Date</p>		
<b>Noise</b>					
<p><b>MM 12.1</b> During project site development construction activities shall be limited to 7:00 a.m. to 7:00 p.m. Monday through Friday, and from 8:00 a.m. to 6:00 p.m. on Saturdays. Construction activities are prohibited on Sundays and federal holidays. This condition shall be noted on Building Permits documents and any Improvement Plans required for this project.</p>	<p><b>Activity:</b> Time periods for construction.</p> <p><b>Timing:</b> During grading and construction of improvements.</p>	<p><b>Kidder Creek Orchard Camp</b></p> <p>_____</p> <p>Initials</p>	<p><b>Siskiyou County Community Development Department – Planning Division</b></p>		

Mitigation Measure	Monitoring Activity/Timing/ Frequency/ Schedule	Implementation Responsibility/ Verification	Responsibility for Oversight of Compliance/ Verification	Outside Agency Coordination	Comments
	<b>Frequency:</b> As required	<hr/> Date	<hr/> Initials  <hr/> Date		
<b>MM 12.2</b> The use of loud or amplified sound (i.e. music, stereo equipment, public address (PA) systems, etc.) shall be limited to 8:00 AM to 10:00 PM Monday through Saturday, and 9:00 AM to 10:00 PM Sunday and National and State-recognized holidays. Noise shall be limited to 60 dB Leq at the boundaries of the project site during the hours listed above and 45 dB Leq at all other times.	<b>Activity:</b> Noise control.  <b>Timing:</b> As long as the Use Permit is valid  <b>Frequency:</b> As required	<b>Kidder Creek Orchard Camp</b>  <hr/> Initials  <hr/> Date	<b>Siskiyou County Community Development Department – Planning Division</b>  <hr/> Initials  <hr/> Date		
<b>MM 12.3</b> The Project shall enforce the following in order to limit the potential for nighttime noise disturbances. <ul style="list-style-type: none"> <li>Camper pick up and drop off hours shall be set to avoid the need for traffic on South Kidder Creek Road between the hours of 10 pm and 7 am. All other camp traffic should be limited to daytime hours to the maximum extent practical.</li> <li>Quiet periods between the hours of 10 pm and 7 am shall be established and strictly enforced by camp personnel.</li> </ul>	<b>Activity:</b> Noise control.  <b>Timing:</b> As long as the Use Permit is valid.  <b>Frequency:</b> As required	<b>Kidder Creek Orchard Camp</b>  <hr/> Initials  <hr/> Date	<b>Siskiyou County Community Development Department – Planning Division and Project Construction Lead</b>  <hr/> Initials  <hr/> Date		

To be signed when all mitigation measures have been completed:

County of Siskiyou

---

Signature

---

Title

---

Printed Name

---

Date